

PROJECT UPDATE

WYNBERG BUS STAGING FACILITY

SEPTEMBER 2026

Construction of the Wynberg Bus Staging Facility on Wetton Road is progressing well. Earthworks and excavation for the stormwater drainage system are underway, with the site secured to support safe construction activities.

During the winter months, the site experienced significant water ingress, which affected construction progress, however, with improved spring weather, work is expected to advance. Upcoming activities include the construction of a gabion wall around the retention pond and the installation of underground services.



Project Highlights:

- 6 months since commencement
- 53% Complete
- 5 days of weather-related delays
- 6 temporary jobs created

PROGRESS UPDATE

- **Groundwater Management**
Continuous dewatering is underway to manage the high groundwater table. A rockfill layer is being installed to stabilise saturated ground conditions.
- **Sewer Pump Station**
Construction of the sewer pump station is progressing. Screening and sifting of layerworks materials are underway in preparation for the next phase of construction.

CHALLENGES

- The presence of waste pickers in the area occasionally impacts site operations and requires ongoing management to ensure the safety of all site users.
- While the construction of the roadbed layer has helped address waterlogged ground conditions, continuous dewatering remains necessary to support day-to-day construction activities.



All queries or concerns related to the construction project can be directed through the contacts below:

Project Community Liaison Officer (CLO): Nadia Hassen

Tel: 073 281 2222 | Email: bwsf003.clo@civils2000.co.za

Welamaza

Tel: 063 916 3640 | Email: info@welamaza.co.za

Transport Information Centre (TIC)

Email: transport.info@capetown.gov.za



CITY OF CAPE TOWN
ISIXEKO SASEKAPA
STAD KAAPSTAD